



Société du Groupe Savage  
A Savage Company

## SCALES & WEIGHING SERVICES/SERVICES DE PESAGE & BASCULES

6505 route Transcanadienne, bureau 405  
St-Laurent, QC, H4T 1S3  
Tel: (514)734-4700 Fax: (514)734-4850  
Email/Courriel: [info@canac.com](mailto:info@canac.com)

### CUSTOMER SERVICE WORK ORDER / BON DE TRAVAIL

Company Name/Nom de compagnie: KSCMP RESOURCES  
 Contact: DAN THÉRIault  
 Address: PO BOX 7188 SANDWICH POSTAL STATION 110 HILLS <sup>WINDSOR</sup> N9C3Z1  
 Tel: 519 254 5188 Fax: 519 252 9443 Purchase Order/Bon de Commande #: 36606  
 Email/Courriel: \_\_\_\_\_

Date of Service Date de service	Test Cars Used Numéro du wagon-étalon	Description of Services Description de services
Nov 7/18	CANX 52109	INSPECTION + CALIBRATION OF RAILWAY TRACK SCALE SERIAL # 006321
		SCALE ACCEPTED BY CANAC INSPECTOR
		COST FOR SERVICE AS PER QUOTE

CANAC Signature: \_\_\_\_\_  
 Client Signature: \_\_\_\_\_  
 Date: Nov 7/18

**WORK ORDER #  
BON DE TRAVAIL #  
5886**



Weighing Department - Track Scale Test & Inspection Report

Type: ELECTRONIC Date: NOV 7/18  
 On: 150 Ton 3 Section Track Scale located at K SCARP WINDSOR ONT.  
 Maker: WEIGHTRONIX Serial No.: 006321 Length: 52 ft  
 Pounds / Kg out of balance: 00 Lbs/Kg Plus: \_\_\_\_\_ Lbs/Kg Minus: \_\_\_\_\_  
 S.R. Empty or value of "D": 20 Lbs/Kg S.R. Loaded: \_\_\_\_\_ Lbs/Kg  
 Scale test car No.: CANX 52109 Weight: 66138 Lbs/Kg

Section	First Test as found	Error		Final Test as left	Error		Weather
		Plus	Minus		Plus	Minus	
1	66040		98	66140	2		Strain Test Results: LOAD 96160 TEST CAR 66138 TOTAL 112298 ACTUAL 112280 -18
2	66200	62		66120		18	
3	66240	102		66140	2		
4							
5							
6							
7							
8							
9							
10							

Condition of Beam or Indicator: OK Registering device: OK  
 Condition of approaches: GOOD Condition of dirt shields: -  
 Are bumpers, check rods or stay rods properly adjusted? \_\_\_\_\_ Live or rigid deck? LIVE  
 Condition of deck: OK And if proper clearance? CLOSE IN PLACES  
 Approach rails level? YES Approach rails properly fastened? YES Gaps ok? YES  
 Are switches thrown to dead rail after weighing? - Heating ok? -  
 Condition of pivots, bearings & loops: - Condition of treader steel: OK  
 Pit and around scale irons clean? FAIR Pit and around scale irons dry? DAMP  
 Condition of foundation: OK Condition of drainage: MANUALLY PUMPED  
 Weighing done by: STAFF Was agent advised scale ok? YES

Remarks: 4' OF WATER IN PIT AS FOUND.  
1 LOAD CELL CHANGED, RAIL REPLACED ON SCALE AND APPROACH  
SCALE ACCEPTED BY CANAC INSPECTOR

To :

Scale Inspector: